

**STATUS OF ONGOING PROJECTS AS ON 30-04-2016**

Sl. No	Location	No.of Houses				Project Cost in Lakhs	Date of Commencement of Scheme	Percentage Of Work Completed	Probable date of completion
		HIG	MIG	LIG	Total				
<b>SOUTH DIVISION</b>									
1	Raviriyal								
	HIG-II	180	274	0	539	16687.92	04-03-2014	47%	03-09-2016
	HIG-I	85							
	Total	265	274	0	539	16687.92			
<b>WESTERN DIVISION</b>									
2	Kukatpally Venture-III,Ph.XV Flats under SFS	90	0	0	90	15066.77	04-03-2014	82.19	03-09-2016
	Total	90	0	0	90	15066.77			
<b>NIZAMABAD DIVISION</b>									
3	Batti Sawargaon Adilabad under SFS	0	0	70	70	696.50	18-12-2012	68.34%	31-05-2016
	Total	0	0	70	70	696.50			
	<b>Grand Total</b>	<b>355</b>	<b>274</b>	<b>70</b>	<b>699</b>	<b>32451.19</b>			